

ID	Task Name	Duration	Start	Finish	Predecessors
810	8149 – 30thSt Reconstruction	55 days	Mon 3/22/21	Fri 6/4/21	
811	Incomplete:	55 days	Mon 3/22/21	Fri 6/4/21	
812	Clearing	5 days	Mon 3/22/21	Fri 3/26/21	
813	Pulverizing	2 days	Mon 3/29/21	Tue 3/30/21	812
814	Rough Grade	2 days	Wed 3/31/21	Thu 4/1/21	813
815	Culverts	3 days	Mon 5/3/21	Wed 5/5/21	814SS+23 days
816	Driveway Prep	6 days	Tue 5/4/21	Tue 5/11/21	857
817	Gravel Driveways	3 days	Fri 5/7/21	Tue 5/11/21	816SS+3 days
818	Fine Grade	3 days	Wed 5/12/21	Fri 5/14/21	817
819	Paving	3 days	Mon 5/17/21	Wed 5/19/21	818
820	Gravel Shoulder	2 days	Thu 5/20/21	Fri 5/21/21	819
821	Pavement Markings	1 day	Mon 5/24/21	Mon 5/24/21	820
822	Guardrails	4 days	Tue 5/25/21	Fri 5/28/21	821
823	Site Polish	4 days	Tue 6/1/21	Fri 6/4/21	822FS+1 day
824	Station 20-30	6 days	Fri 4/2/21	Fri 4/9/21	
825	Driveway Culverts	1 day	Fri 4/2/21	Fri 4/2/21	814
826	Subgrade	2 days	Mon 4/5/21	Tue 4/6/21	825
827	Finish Grade	1 day	Wed 4/7/21	Wed 4/7/21	826
828	Topsoil	1 day	Thu 4/8/21	Thu 4/8/21	827
829	Restoration/Seed	1 day	Fri 4/9/21	Fri 4/9/21	828
830	Station 30-40	8 days	Mon 4/5/21	Wed 4/14/21	
831	Driveway Culverts	1 day	Mon 4/5/21	Mon 4/5/21	825
832	Subgrade	2 days	Thu 4/8/21	Fri 4/9/21	827
833	Finish Grade	1 day	Mon 4/12/21	Mon 4/12/21	832
834	Topsoil	1 day	Tue 4/13/21	Tue 4/13/21	833
835	Restoration/Seed	1 day	Wed 4/14/21	Wed 4/14/21	834
836	Station 40-50	10 days	Tue 4/6/21	Mon 4/19/21	
837	Driveway Culverts	1 day	Tue 4/6/21	Tue 4/6/21	831
838	Subgrade	1 day	Tue 4/13/21	Tue 4/13/21	833
839	Finish Grade	2 days	Wed 4/14/21	Thu 4/15/21	838
840	Topsoil	1 day	Fri 4/16/21	Fri 4/16/21	839
841	Restoration/Seed	1 day	Mon 4/19/21	Mon 4/19/21	840
842	Station 50-60	13 days	Wed 4/7/21	Fri 4/23/21	
843	Driveway Culverts	1 day	Wed 4/7/21	Wed 4/7/21	837
844	Subgrade	3 days	Fri 4/16/21	Tue 4/20/21	839
845	Finish Grade	1 day	Wed 4/21/21	Wed 4/21/21	844
846	Topsoil	1 day	Thu 4/22/21	Thu 4/22/21	845
847	Restoration/Seed	1 day	Fri 4/23/21	Fri 4/23/21	846
848	Station 60-70	15 days	Thu 4/8/21	Wed 4/28/21	
849	Driveway Culverts	1 day	Thu 4/8/21	Thu 4/8/21	843
850	Subgrade	2 days	Thu 4/22/21	Fri 4/23/21	845
851	Finish Grade	1 day	Mon 4/26/21	Mon 4/26/21	850
852	Topsoil	1 day	Tue 4/27/21	Tue 4/27/21	851
853	Restoration/Seed	1 day	Wed 4/28/21	Wed 4/28/21	852
854	Station 70-79	23 days	Fri 4/9/21	Tue 5/11/21	
855	Driveway Culverts	1 day	Fri 4/9/21	Fri 4/9/21	849
856	Subgrade	4 days	Tue 4/27/21	Fri 4/30/21	851
857	Finish Grade	1 day	Mon 5/3/21	Mon 5/3/21	856
858	Crub Prep	1 day	Tue 5/4/21	Tue 5/4/21	857
859	Pour Curb (Sub)	3 days	Wed 5/5/21	Fri 5/7/21	858
860	Topsoil	1 day	Mon 5/10/21	Mon 5/10/21	859
861	Restoration/Seed	1 day	Tue 5/11/21	Tue 5/11/21	860